

*All dates are estimates and subject to change.

**CARLISLE LOCAL SCHOOLS
CONSTRUCTION TIME LINES**

*UPDATED: 9-14-2017

PLANNING PHASE - 1 YEAR PROCESS		
Est. Date of Completion	Description of Task to Be Completed	Completed
May 2, 2017	Passage of Local Bond Issue	X
May 4	Kick-off Financing Meeting with Underwriter of Bonds	X
May 22	OFCC Project Manager Assigned and District Meeting	X
May 26	First Draft of Credit Rating Presentation	X
July 6	Board Authorizing Resolution to Issue Bonds	X
July 12	Credit Rating Presentation to Standard & Poor	X
July 13	OFCC Board Formally Recommends State Funding	X
July 17	Bond Investment Seminar at CHS	X
July 19	Credit Rating from Standard & Poor	X
August 7	Ohio Controlling Board Approval of State Funds	X
August 9	Bond Pricing on the Market	X
August 18	OFCC Posts RFQ for project Architect	X
August 23	Bond Funds Wired and Investment of Proceeds	X
August 28	Board Resolution Accepting OFCC assistance program	X
September 1	Architect Applications Close	X
September 14	Architect Finalist Walk-through the Building/sites	X
September 18	Architect Selected by OFCC and Carlisle LSD	
October	Construction Manager at Risk Selection Process	
October	Architectural Planning Begins	
Fall through Spring 2018 (Focus Group Input)	Style of Building Input	
	Implementation of Carlisle History in Building	
	K12 Educational Visioning Input	
	Science Labs, Computer Labs, Media Center, General Ed.,	
	Special Ed., Gyms, Locker Rooms, Commons, Cafeteria,	
	Band and Choral Space, Relocation of Practice Fields,	
	Playgrounds, Traffic Flow, Relocation of Varsity Softball	
	Plans Finalized	
Late Spring or Early Fall 2018	Bidding Process for Sub-Contracting by Construction Mgr.	
CONSTRUCTION PHASE - 2 YEAR PROCESS		
Summer or Early Fall 2018	Ground Breaking	
August 1, 2020	Move in	
August 2020	Grand Opening for Public	